# IDAHO DEPARTMENT OF HEALTH & WELFARE

C.L. "BUTCH" OTTER – Governor
RICHARD M. ARMSTRONG – Director

TAMARA PRISOCK– ADMINISTRATOR
DIVISION OF LICENSING & CERTIFICATION
DEBRA RANSOM, R.N.,R.H.I.T., Chief
BUREAU OF FACILITY STANDARDS
3232 Elder Street
P.O. Box 83720
Boise, ID 83720-0009
PHONE 208-334-6626
FAX 208-364-1888

October 5, 2016

Thair Pond, Administrator
Tomorrow's Hope - Meridian
1655 Fairview Avenue, Suite 100
Boise, ID 83702

RE: Tomorrow's Hope - Meridian, Provider #13G033

Dear Mr. Pond:

This is to advise you of the findings of the Medicaid/Licensure Fire Life Safety Survey, which was concluded at Tomorrow's Hope - Meridian, on September 22, 2016.

Enclosed is a Statement of Deficiencies/Plan of Correction, Form CMS-2567, listing Medicaid deficiencies. If applicable, a similar State Form will be provided listing licensure health deficiencies. In the spaces provided on the right side of each sheet, please provide a Plan of Correction. **It is important that your Plan of Correction address each deficiency in the following manner:**

1. What corrective action(s) will be accomplished for those individuals found to have been affected by the deficient practice;

2. How you will identify other individuals having the potential to be affected by the same deficient practice and what corrective action(s) will be taken;

3. What measures will be put in place or what systemic change you will make to ensure that the deficient practice does not recur;

4. How the corrective action(s) will be monitored to ensure the deficient practice will not recur, i.e., what quality assurance program will be put into place; and,

5. Include dates when corrective action will be completed. 42 CFR 488.28 states ordinarily a provider is expected to take the steps needed to achieve compliance within 60 days of being notified of the deficiencies. Please keep this in mind when preparing your plan of correction. For corrective actions which require construction, competitive bidding, or other issues beyond the control of the facility, additional time may be granted.

Sign and date the form(s) in the space provided at the bottom of the first page.

After you have completed your Plan of Correction, return the original to this office by **October 18, 2016**, and keep a copy for your records.

You have one opportunity to question cited deficiencies through an informal dispute resolution process. To be given such an opportunity, you are required to send your written request and all required information as directed in the State Informal Dispute Resolution (IDR) Process which can be found on the Internet at:

www.icfmr.dhw.idaho.gov

Scroll down until the Program Information heading on the right side is visible and there are three IDR selections to choose from.

This request must be received by October 18, 2016. If a request for informal dispute resolution is received after October 18, 2016, the request will not be granted. An incomplete informal dispute resolution process will not delay the effective date of any enforcement action.

Thank you for the courtesies extended to our staff during our visit. If you have any questions, please call our office at (208) 334-6626.

Sincerely,

Nate Elkins
Supervisor
Fire Life Safety & Construction Program

NE/lj

Enclosure

Printed: 10/03/2016
FORM APPROVED
OMB NO. 0938-0391

DEPARTMENT OF HEALTH AND HUMAN SERVICES
CENTERS FOR MEDICARE & MEDICAID SERVICES

| STATEMENT OF DEFICIENCIES AND PLAN OF CORRECTION | (X1) PROVIDER/SUPPLIER/CLIA IDENTIFICATION NUMBER: | (X2) MULTIPLE CONSTRUCTION A. BUILDING 02 - ENTIRE STRUCTURE B. WING | (X3) DATE SURVEY COMPLETED |
|---|---|---|---|
| | 13G033 | | 09/22/2016 |

| NAME OF PROVIDER OR SUPPLIER | STREET ADDRESS, CITY, STATE, ZIP CODE |
|---|---|
| TOMORROW'S HOPE - MERIDIAN | 1821 GREENHEAD<br>MERIDIAN, ID 83642 |

| (X4) ID PREFIX TAG | SUMMARY STATEMENT OF DEFICIENCIES (EACH DEFICIENCY MUST BE PRECEDED BY FULL REGULATORY OR LSC IDENTIFYING INFORMATION) | ID PREFIX TAG | PROVIDER'S PLAN OF CORRECTION (EACH CORRECTIVE ACTION SHOULD BE CROSS-REFERENCED TO THE APPROPRIATE DEFICIENCY) | (X5) COMPLETION DATE |
|---|---|---|---|---|
| K 000 | INITIAL COMMENTS<br><br>The facility is a single story, type V (000) building built in 1997. The facility is protected by a 13 D automatic fire sprinkler system with quick response heads in habitable spaces. There is a complete fire alarm/smoke detection system installed. Currently the building is licensed for seven ICF/ID beds.<br><br>The following deficiencies were cited at the above facility during the annual Fire/Life Safety survey conducted on September 21 and 22, 2015. The facility was surveyed under the LIFE SAFETY CODE, 2000 Edition, Chapter 33, Existing Residential Board and Care Occupancies, and in accordance with 42 CFR, 483.470.<br><br>The survey was conducted by:<br><br>Sam Burbank<br>Health Facility Surveyor<br>Facility Fire/Life Safety & Construction Program | K 000 | | |
| K0051 | 483.470(j)(1)(i) LIFE SAFETY CODE STANDARD<br><br>A manual fire alarm system is provided in accordance with Section 9.6, 33.2.3.4.1.<br><br>Exception No 1: Where there are interconnected smoke detectors meeting the requirements of 33.2.3.4.3 and there is not less than one manual fire alarm box per floor arranged to continuously sound the smoke detector alarms.<br><br>Exception No. 2: Other manually activated continuously sounding alarms acceptable to the authority having jurisdiction.<br>This Standard is not met as evidenced by:<br>Based on record review, the facility failed to ensure that fire alarm systems were maintained in accordance with NFPA 72. Failure to perform | K0051 | K0051<br>Alarms will be professionally tested to ensure compliance by [illegible]<br>Adm Responsible | |

RECEIVED
OCT 13 2016
FACILITY STANDARDS

| LABORATORY DIRECTOR'S OR PROVIDER/SUPPLIER REPRESENTATIVE'S SIGNATURE | TITLE | (X6) DATE |
|---|---|---|
| [illegible] | Adm | 10/4/16 |

Any deficiency statement ending with an asterisk (*) denotes a deficiency which the institution may be excused from correcting providing it is determined that other safeguards provide sufficient protection to the patients. (See instructions.) Except for nursing homes, the findings stated above are disclosable 90 days following the date of survey whether or not a plan of correction is provided. For nursing homes, the above findings and plans of correction are disclosable 14 days following the date these documents are made available to the facility. If deficiencies are cited, an approved plan of correction is requisite to continued program participation.

DEPARTMENT OF HEALTH AND HUMAN SERVICES
CENTERS FOR MEDICARE & MEDICAID SERVICES

| STATEMENT OF DEFICIENCIES AND PLAN OF CORRECTION | (X1) PROVIDER/SUPPLIER/CLIA IDENTIFICATION NUMBER: | (X2) MULTIPLE CONSTRUCTION A. BUILDING 02 - ENTIRE STRUCTURE B. WING | (X3) DATE SURVEY COMPLETED |
|---|---|---|---|
| | 13G033 | | 09/22/2016 |

| NAME OF PROVIDER OR SUPPLIER | STREET ADDRESS, CITY, STATE, ZIP CODE |
|---|---|
| TOMORROW'S HOPE - MERIDIAN | 1821 GREENHEAD<br>MERIDIAN, ID 83642 |

| (X4) ID PREFIX TAG | SUMMARY STATEMENT OF DEFICIENCIES (EACH DEFICIENCY MUST BE PRECEDED BY FULL REGULATORY OR LSC IDENTIFYING INFORMATION) | ID PREFIX TAG | PROVIDER'S PLAN OF CORRECTION (EACH CORRECTIVE ACTION SHOULD BE CROSS-REFERENCED TO THE APPROPRIATE DEFICIENCY) | (X5) COMPLETION DATE |
|---|---|---|---|---|
| K0051 | Continued From page 1<br>sensitivity testing on non-addressable fire alarm systems could hinder system response during a fire. This deficient practice affected all clients, staff and visitors on the date of the survey. The facility is licensed for 7 ICF/IID beds and had a census of 6 on the day of the survey.<br>Findings include:<br>1) During review of the fire alarm inspection records provided on September 22, 2016 from approximately 8:45 AM to 9:15 AM, no record was available to indicate a sensitivity testing for smoke detectors was conducted within the last five years.<br>2) During the exit conference conducted on September 22, 2016 from approximately 2:45 PM to 3:15 PM, further information provided by the current vendor revealed that no sensitivity testing had been conducted on the non-addressable system since 2011.<br>Actual NFPA standard:<br><br>NFPA 72<br>Chapter 7 Inspection, Testing and Maintenance<br>7-3.2.1*<br>Detector sensitivity shall be checked within 1 year after installation and every alternate year thereafter. After the second required calibration test, if sensitivity tests indicate that the detector has remained within its listed and marked sensitivity range (or 4 percent obscuration light gray smoke, if not marked), the length of time between calibration tests shall be permitted to be extended to a maximum of 5 years. If the frequency is extended, records of detector-caused nuisance alarms and subsequent trends of these alarms shall be maintained. In zones or in areas where nuisance alarms show any increase over the previous year, calibration tests shall be performed.<br>To ensure that each smoke detector is within its | K0051 | | |

DEPARTMENT OF HEALTH AND HUMAN SERVICES
CENTERS FOR MEDICARE & MEDICAID SERVICES

| STATEMENT OF DEFICIENCIES AND PLAN OF CORRECTION | (X1) PROVIDER/SUPPLIER/CLIA IDENTIFICATION NUMBER: | (X2) MULTIPLE CONSTRUCTION A. BUILDING 02 - ENTIRE STRUCTURE B. WING | (X3) DATE SURVEY COMPLETED |
|---|---|---|---|
| | 13G033 | | 09/22/2016 |

| NAME OF PROVIDER OR SUPPLIER | STREET ADDRESS, CITY, STATE, ZIP CODE |
|---|---|
| TOMORROW'S HOPE - MERIDIAN | 1821 GREENHEAD<br>MERIDIAN, ID 83642 |

| (X4) ID PREFIX TAG | SUMMARY STATEMENT OF DEFICIENCIES (EACH DEFICIENCY MUST BE PRECEDED BY FULL REGULATORY OR LSC IDENTIFYING INFORMATION) | ID PREFIX TAG | PROVIDER'S PLAN OF CORRECTION (EACH CORRECTIVE ACTION SHOULD BE CROSS-REFERENCED TO THE APPROPRIATE DEFICIENCY) | (X5) COMPLETION DATE |
|---|---|---|---|---|
| K0051 | Continued From page 2<br>listed and marked sensitivity range, it shall be tested using any of the following methods:<br>(1) Calibrated test method<br>(2) Manufacturer ' s calibrated sensitivity test instrument<br>(3) Listed control equipment arranged for the purpose<br>(4) Smoke detector/control unit arrangement whereby the detector causes a signal at the control unit where its sensitivity is outside its listed sensitivity range<br>(5) Other calibrated sensitivity test methods approved by the authority having jurisdiction<br>Detectors found to have a sensitivity outside the listed and marked sensitivity range shall be cleaned and recalibrated or be replaced.<br>Exception No. 1: Detectors listed as field adjustable shall be permitted to be either adjusted within the listed and marked sensitivity range and cleaned and recalibrated, or they shall be replaced.<br>Exception No. 2: This requirement shall not apply to single station detectors referenced in 7-3.3 and Table 7-2.2.<br>The detector sensitivity shall not be tested or measured using any device that administers an unmeasured concentration of smoke or other aerosol into the detector. | K0051 | K0051<br>Replacement sensitivity to be acquired to ensure compliance by Admin Responsible<br>Checks on 2 of state sprinkler to be added to Monthly service list and reviewed at least Quarterly at Monthly QA by Admin Responsible | ongoing |
| K0056 | 483.470(j)(1)(i) LIFE SAFETY CODE STANDARD<br><br>PROMPT<br>Where an automatic sprinkler system is installed, for either total or partial building coverage, the system is in accordance with Section 9.7, 33.2.3.5.2 and activates the fire alarm system in accordance with 33.2.3.4.1. The adequacy of the water supply is documented to the authority having jurisdiction.<br><br>Exception No. 1: In prompt evacuation facilities, | K0056 | | ongoing |

| STATEMENT OF DEFICIENCIES AND PLAN OF CORRECTION | (X1) PROVIDER/SUPPLIER/CLIA IDENTIFICATION NUMBER: | (X2) MULTIPLE CONSTRUCTION A. BUILDING 02 - ENTIRE STRUCTURE B. WING | (X3) DATE SURVEY COMPLETED |
|---|---|---|---|
| | 13G033 | | 09/22/2016 |

| NAME OF PROVIDER OR SUPPLIER | STREET ADDRESS, CITY, STATE, ZIP CODE |
|---|---|
| TOMORROW'S HOPE - MERIDIAN | 1821 GREENHEAD<br>MERIDIAN, ID 83642 |

| (X4) ID PREFIX TAG | SUMMARY STATEMENT OF DEFICIENCIES (EACH DEFICIENCY MUST BE PRECEDED BY FULL REGULATORY OR LSC IDENTIFYING INFORMATION) | ID PREFIX TAG | PROVIDER'S PLAN OF CORRECTION (EACH CORRECTIVE ACTION SHOULD BE CROSS-REFERENCED TO THE APPROPRIATE DEFICIENCY) | (X5) COMPLETION DATE |
|---|---|---|---|---|
| K0056 | Continued From page 3<br>an automatic sprinkler system in accordance with NFPA 13D, Standard for the Installation of Sprinkler Systems in One and two Family Dwellings and Manufactured Homes, is permitted. Automatic sprinklers are not required in closets not exceeding 24 sq. ft. and in bathrooms not exceeding 55 sq. ft., provided that such spaces are finished with lath and plaster or materials providing a 15 minute thermal barrier.<br><br>Exception No. 2: Not applicable<br><br>Exception No. 3: In prompt and slow evacuation capability facilities where an automatic sprinkler system is in accordance with NFPA 13, Standard for the Installation of Sprinkler Systems, automatic sprinklers are not required in closets not exceeding 24 sq. ft and in bathrooms not exceeding 55 sq. ft., provided that such spaces are finished with lath and plaster or material providing a 15 minute thermal barrier.<br><br>Exception No. 4: In prompt and slow evacuation capability facilities up to and including four stories in height, systems in accordance with NFPA 13R, Standard for the Installation of Sprinkler Systems in Residential Occupancies up to and Including Four Stories in Height, are permitted.<br><br>Exception No. 5: Not applicable<br><br>Exception No. 6: Initiation of the fire alarm system is not required for existing installations in accordance with 33.2.3.5.5.<br><br>SLOW<br>Where an automatic sprinkler system is installed, for either total or partial building coverage, the system is in accordance with Section 9.7 and activates the fire alarm system in accordance with | K0056 | | |

| STATEMENT OF DEFICIENCIES AND PLAN OF CORRECTION | (X1) PROVIDER/SUPPLIER/CLIA IDENTIFICATION NUMBER: | (X2) MULTIPLE CONSTRUCTION A. BUILDING 02 - ENTIRE STRUCTURE B. WING | (X3) DATE SURVEY COMPLETED |
|---|---|---|---|
| | 13G033 | | 09/22/2016 |

| NAME OF PROVIDER OR SUPPLIER | STREET ADDRESS, CITY, STATE, ZIP CODE |
|---|---|
| TOMORROW'S HOPE - MERIDIAN | 1821 GREENHEAD<br>MERIDIAN, ID 83642 |

| (X4) ID PREFIX TAG | SUMMARY STATEMENT OF DEFICIENCIES (EACH DEFICIENCY MUST BE PRECEDED BY FULL REGULATORY OR LSC IDENTIFYING INFORMATION) | ID PREFIX TAG | PROVIDER'S PLAN OF CORRECTION (EACH CORRECTIVE ACTION SHOULD BE CROSS-REFERENCED TO THE APPROPRIATE DEFICIENCY) | (X5) COMPLETION DATE |
|---|---|---|---|---|
| K0056 | Continued From page 4<br>33.2.3.4.1. The adequacy of the water supply is documented to the authority having jurisdiction.<br><br>Exception No. 1: Not Applicable<br><br>Exception No. 2: Not Applicable<br><br>Exception No. 3: In prompt and slow evacuation capability facilities where an automatic sprinkler system is in accordance with NFPA 13, Standard for the Installation of Sprinkler Systems, automatic sprinklers are not required in closets not exceeding 24 sq. ft. and in bathrooms not exceeding 55 sq. ft., provided that such spaces are finished with lath and plaster or material providing a 15 minute thermal barrier.<br><br>Exception No. 4: In prompt and slow evacuation capability facilities up to and including four stories in height, systems in accordance with NFPA 13R, Standard for the Installation of Sprinkler Systems in Residential Occupancies up to and Including Four Stories in Height, are permitted.<br><br>Exception No. 5: Not Applicable<br><br>Exception No. 6: Initiation of the fire alarm system is not required for existing installations in accordance with 33.2.3.5.5.<br><br>IMPRACTICAL<br>Where an automatic sprinkler system is installed, for either total or partial building coverage, the system is in accordance with Section 9.7 and activates the fire alarm system in accordance with 33.2.3.4.1. The adequacy of the water supply is documented to the authority having jurisdiction. 33.2.3.5.2.<br><br>Exception No. 1: Not Applicable. | K0056 | | |

| STATEMENT OF DEFICIENCIES AND PLAN OF CORRECTION | (X1) PROVIDER/SUPPLIER/CLIA IDENTIFICATION NUMBER: | (X2) MULTIPLE CONSTRUCTION A. BUILDING 02 - ENTIRE STRUCTURE B. WING | (X3) DATE SURVEY COMPLETED |
|---|---|---|---|
| | 13G033 | | 09/22/2016 |

| NAME OF PROVIDER OR SUPPLIER | STREET ADDRESS, CITY, STATE, ZIP CODE |
|---|---|
| TOMORROW'S HOPE - MERIDIAN | 1821 GREENHEAD<br>MERIDIAN, ID 83642 |

| (X4) ID PREFIX TAG | SUMMARY STATEMENT OF DEFICIENCIES (EACH DEFICIENCY MUST BE PRECEDED BY FULL REGULATORY OR LSC IDENTIFYING INFORMATION) | ID PREFIX TAG | PROVIDER'S PLAN OF CORRECTION (EACH CORRECTIVE ACTION SHOULD BE CROSS-REFERENCED TO THE APPROPRIATE DEFICIENCY) | (X5) COMPLETION DATE |
|---|---|---|---|---|
| K0056 | Continued From page 5<br><br>Exception No. 2: In slow and impractical evacuation capability facilities, an automatic sprinkler system in accordance with NFPA 13D, Standard for the Installation of Sprinkler Systems in One and Two Family Dwellings and Manufactured Homes, with a 30 minute water supply, is permitted. All habitable areas and closets are sprinklered. Automatic sprinklers are not required in bathrooms not exceeding 55 sq. ft., provided that such spaces are finished with lath and plaster or materials providing a 15 minute thermal barrier.<br><br>Exception No. 3: Not Applicable.<br><br>Exception No. 4: Not Applicable.<br><br>Exception No. 5: In impractical evacuation capability facilities up to and including four stories in height, systems in accordance with NFPA 13R, Standard for the Installation of Sprinkler Systems in Residential Occupancies up to and Including Four Stories in Height, are permitted. All habitable areas and closets are sprinklered. Automatic sprinklers are not required in bathrooms not exceeding 55 sq. ft., provided that such spaces are finished with lath and plaster or materials providing a 15 minute thermal barrier.<br><br>Exception No. 6: Initiation of the fire alarm system is not required for existing installations in accordance with 33.2.3.5.5.<br>This Standard is not met as evidenced by:<br>Based on observation, the facility failed to ensure that fire suppression systems were maintained in accordance with NFPA 25. Failure to provide the required number and type of replacement sprinklers could reduce full coverage of the suppression system during a repair, replacement, | K0056 | | |

DEPARTMENT OF HEALTH AND HUMAN SERVICES
CENTERS FOR MEDICARE & MEDICAID SERVICES

| STATEMENT OF DEFICIENCIES AND PLAN OF CORRECTION | (X1) PROVIDER/SUPPLIER/CLIA IDENTIFICATION NUMBER: | (X2) MULTIPLE CONSTRUCTION A. BUILDING 02 - ENTIRE STRUCTURE B. WING | (X3) DATE SURVEY COMPLETED |
|---|---|---|---|
| | 13G033 | | 09/22/2016 |

| NAME OF PROVIDER OR SUPPLIER | STREET ADDRESS, CITY, STATE, ZIP CODE |
|---|---|
| TOMORROW'S HOPE - MERIDIAN | 1821 GREENHEAD<br>MERIDIAN, ID 83642 |

| (X4) ID PREFIX TAG | SUMMARY STATEMENT OF DEFICIENCIES (EACH DEFICIENCY MUST BE PRECEDED BY FULL REGULATORY OR LSC IDENTIFYING INFORMATION) | ID PREFIX TAG | PROVIDER'S PLAN OF CORRECTION (EACH CORRECTIVE ACTION SHOULD BE CROSS-REFERENCED TO THE APPROPRIATE DEFICIENCY) | (X5) COMPLETION DATE |
|---|---|---|---|---|
| K0056 | Continued From page 6<br>or following system activation. This deficient practice affected all clients, staff and visitors on the date of the survey. The facility is licensed for ICF/IID beds and had a census of on the day of the survey.<br>Findings include:<br>During the facility tour conducted on September 22, 2016 from approximately 11:00 AM to 12:00 PM, observation of the spare sprinkler pendant box located at the main fire suppression system riser revealed the box only contained 2 spare sprinkler pendants.<br>Actual NFPA standard:<br><br>2-4 Maintenance.<br>2-4.1 Sprinklers.<br>2-4.1.4<br>A supply of at least six spare sprinklers shall be stored in a cabinet on the premises for replacement purposes. The stock of spare sprinklers shall be proportionally representative of the types and temperature ratings of the system sprinklers. A minimum of two sprinklers of each type and temperature rating installed shall be provided. The cabinet shall be so located that it will not be exposed to moisture, dust, corrosion, or a temperature exceeding 100°F (38°C).<br>Exception: Where dry sprinklers of different lengths are installed, spare dry sprinklers shall not be required, provided that a means of returning the system to service is furnished.<br>2-4.1.5<br>The stock of spare sprinklers shall be as follows:<br>(a) For protected facilities having under 300 sprinklers -no fewer than 6 sprinklers<br>(b) For protected facilities having 300 to 1000 sprinklers -no fewer than 12 sprinklers<br>(c) For protected facilities having over 1000 sprinklers -no fewer than 24 sprinklers | K0056 | | |

PRINTED: 10/03/2016
FORM APPROVED

Bureau of Facility Standards

| STATEMENT OF DEFICIENCIES AND PLAN OF CORRECTION | (X1) PROVIDER/SUPPLIER/CLIA IDENTIFICATION NUMBER: | (X2) MULTIPLE CONSTRUCTION<br>A. BUILDING **02 - ENTIRE STRUCTURE**<br>B. WING _____ | (X3) DATE SURVEY COMPLETED |
|---|---|---|---|
| | **13G033** | | **09/22/2016** |

| NAME OF PROVIDER OR SUPPLIER | STREET ADDRESS, CITY, STATE, ZIP CODE |
|---|---|
| **TOMORROW'S HOPE - MERIDIAN** | **1821 GREENHEAD**<br>**MERIDIAN, ID 83642** |

| (X4) ID PREFIX TAG | SUMMARY STATEMENT OF DEFICIENCIES (EACH DEFICIENCY MUST BE PRECEDED BY FULL REGULATORY OR LSC IDENTIFYING INFORMATION) | ID PREFIX TAG | PROVIDER'S PLAN OF CORRECTION (EACH CORRECTIVE ACTION SHOULD BE CROSS-REFERENCED TO THE APPROPRIATE DEFICIENCY) | (X5) COMPLETE DATE |
|---|---|---|---|---|
| M 000 | 16.03.11 Initial Comments<br><br>The facility is a single story, type V (000) building built in 1997. The facility is protected by a 13 D automatic fire sprinkler system with quick response heads in habitable spaces. There is a complete fire alarm/smoke detection system installed. Currently the building is licensed for seven ICF/ID beds.<br><br>The following deficiencies were cited at the above facility during the annual Fire/Life Safety survey conducted on September 21 and 22, 2016. The facility was surveyed under the LIFE SAFETY CODE, 2000 Edition, Chapter 33, Existing Residential Board and Care Occupancies, in accordance with 42 CFR, 483.470 and IDAPA 16.03.11 Intermediate Care Facilities for People with Intellectual Disabilities.<br><br>The survey was conducted by:<br><br>Sam Burbank<br>Health Facility Surveyor<br>Facility Fire/Life Safety & Construction Program | M 000 | | |
| MM322 | 16.03.11740 Fire, Life Safety - Existing Facility<br><br>All buildings on the premises of an ICF/ID must meet all the requirements of local, state, and national codes concerning fire and life safety standards that are applicable to ICFs/ID.<br><br>This Rule is not met as evidenced by:<br>Please refer to "K" tags on CMS 2567:<br><br>K-051 Fire Alarm Maintenance<br>K-056 Sprinkler Maintenance | MM322 | MM 322<br>Refer to<br>CMS K051 + K056<br><br>RECEIVED<br>OCT 13 2016<br>FACILITY STANDARDS | |

Idaho form

LABORATORY DIRECTOR'S OR PROVIDER/SUPPLIER REPRESENTATIVE'S SIGNATURE | TITLE | (X6) DATE